Actg Ch, Real Estate Div

Civil Coordinator

19 Sept 1978 VERT/ds/3666

- 1. On 15 September 1978, there was a meeting to review the project schedule. Real Estate Division was not shown on the schedule. I called the omission of real estat activities to the attention of Vern Cook and Walt Farrar. These activities then we written in the margin of the schedule.
- 2. Real Estate actions and schedules are as follows for GDM input:
  - Va. Furnish estimate of flood plain land values by 22 September 1978.
- b. Furnish estimate of land values of right-of-way for levee and other struct v by 1 October 1978.
  - c. Furnish estimate of relocation costs under PL91-646 by 1 October 1978.
  - d. Furnish estimate of costs to acquire and resettle selected areas in lieu c levee protection by 1 October 1978.
    - e. Prepare real estate narrative for GDM by 10 October 1978.

- 3. Don Brumfield and Jack Morris agreed to meet above scheduled dates. Mr. Morri will accompany the project A/E on field trip 19 September 1978 to view the area and levee alignment.
- 4. This project has been designated high priority. A briefing of project progress will be scheduled for the Colonel later this month.

LINDA B. VERT