

Activity ID	Skagit River General Investigation Study Activity Name	Duration	Current Start	Current Finish	At Completion Total Cost	
FEA58660	Plan Formulation Contract Work - KEEP	1.0d	16-Sep-08 A	5-Apr-10	\$258,414.00	
FEA58710	ARRA Prepare Contract for Award/Monitoring - KEEP	9.0d	24-Jun-09 A	15-Apr-10	\$35,713.02	
FEA58680	ARRA Geotechnical Studies Contract Funding - KEEP	9.0d	30-Jul-09 A	15-Apr-10	\$286,480.00	
FEA59570	Prepare for FSM Meeting	11.0d	21-Dec-09 A	19-Apr-10	\$50,000.00	
FEA9400	Conduct 35% Cost and Schedule Risk Analysis	15.0d	5-Apr-10	23-Apr-10	\$0.00	
FEA59130	Conduct 35% Economic Analysis	10.0d	26-Apr-10	7-May-10	\$0.00	
FEA59040	Prepare Environmental Future Without Project Conditions	30.0d	01-Jan-10 A	14-May-10	\$11,000.00	
FEA59480	Prepare Geotech Model	10.0d	01-Feb-10 A	2-Jun-10	\$170,000.00	
FEA59160	H&H Without Project Conditions Report	51.0d	16-Dec-09 A	28-Jun-10	\$11,000.00	
FEA59170	Economics Without Project Conditions Report	51.0d	12-Feb-10 A	28-Jun-10	\$81,625.00	
FEA59180	Feasibility Without Project Conditions Report	38.0d	06-Nov-09 A	13-Jul-10	\$11,500.00	
FEA59580	Geotech Model MIPR	70.0d	01-Feb-10 A	13-Jul-10	\$20,000.00	
FEA9130	Prepare 10% Design for Measures	40.0d	01-Oct-09 A	24-Aug-10	\$0.00	
FEA9140	Review 10% Design for Measures	5.0d	25-Aug-10	31-Aug-10	\$0.00	
FEA58790	Conduct Environmental Analysis of 10% Measures	10.0d	25-Aug-10	8-Sep-10	\$0.00	
FEA59000	Conduct H&H Analysis of 10% Measures	10.0d	25-Aug-10	8-Sep-10	\$0.00	
FEA58990	Conduct 10% Design Cost Estimating for Measures	15.0d	1-Sep-10	22-Sep-10	\$0.00	
FEA59010	Conduct Economic Analysis of 10% Measures	10.0d	9-Sep-10	22-Sep-10	\$0.00	
FEA58730	Prepare Draft 10% Measures Report	14.0d	9-Sep-10	28-Sep-10	\$0.00	
FEA59560	10% Measures Draft Report Completed	0.0d		28-Sep-10	\$0.00	
FEA8980	FY10 Fish and Wildlife Coordination	126.0d	01-Oct-09 A	30-Sep-10	\$0.00	
FEA59140	FY10 Program and Project Management	126.0d	01-Oct-09 A	30-Sep-10	\$89,657.00	
FEA59190	Prepare Feasibility Scoping Meeting Report	10.0d	29-Sep-10	13-Oct-10	\$0.00	FY 10
FEA59020	QAR of 10% Measures Report	15.0d	29-Sep-10	20-Oct-10	\$0.00	
FEA59490	Resources for 10% Measures Plan Formulation	34.0d	9-Sep-10	27-Oct-10	\$39,000.00	
FEA59030	Incorporate QAR Comments Into Measures Report	5.0d	21-Oct-10	27-Oct-10	\$0.00	
FEA59090	10% Measures Final Report Complete	0.0d		27-Oct-10	\$0.00	
FEA58750	Prepare Range of Alternatives Report	25.0d	29-Sep-10	3-Nov-10	\$0.00	
FEA59210	District Quality Control Review (FSM Report)	15.0d	14-Oct-10	3-Nov-10	\$0.00	
FEA59220	Incorporate District Review Comments (FSM Report)	5.0d	4-Nov-10	10-Nov-10	\$0.00	
FEA59230	Backcheck DQC Review Comments (FSM Report)	5.0d	12-Nov-10	18-Nov-10	\$0.00	
FEA9150	Conduct 10% Design Cost Estimating for Alternatives	20.0d	4-Nov-10	3-Dec-10	\$0.00	
FEA59240	Prepare ATR Package (FSM Report)	10.0d	19-Nov-10	3-Dec-10	\$0.00	
FEA59250	Submit ATR Package to PCX (FSM Report)	0.0d		3-Dec-10	\$0.00	
FEA58800	Conduct Alternatives Analysis	40.0d	4-Nov-10	4-Jan-11	\$0.00	
FEA59260	PCX Review of FSM Package	20.0d	6-Dec-10	4-Jan-11	\$0.00	
FEA59430	Resources for 10% Measures Design/Cost Engineering	195.0d	01-Oct-09 A	12-Jan-11	\$3,000.00	
FEA59440	Resources for 10% Measures Environmental	195.0d	01-Oct-09 A	12-Jan-11	\$23,000.00	
FEA59460	Resources for 10% Measures Hydro/Hydraulics	195.0d	01-Oct-09 A	12-Jan-11	\$11,000.00	
FEA59470	Resources for 10% Measures Economics	195.0d	01-Oct-09 A	12-Jan-11	\$23,200.00	
FEA59080	Conduct NEPA Scoping (NOI, Meetings, Report)	51.0d	28-Oct-10	12-Jan-11	\$29,200.00	
FEA59270	Address ATR Package Comments (FSM Report)	10.0d	5-Jan-11	19-Jan-11	\$0.00	
FEA59280	Comment Resolution Meeting (FSM Report)	2.0d	20-Jan-11	21-Jan-11	\$0.00	
FEA59290	Final ATR Revisions (FSM Report)	5.0d	24-Jan-11	28-Jan-11	\$0.00	
FEA59200	Resources for Feasibility Scoping Meeting Report	87.0d	29-Sep-10	4-Feb-11	\$0.00	
FEA59300	Backcheck ATR Comments (FSM Report)	5.0d	31-Jan-11	4-Feb-11	\$0.00	
FEA59310	Feasibility Scoping Meeting Report Complete	0.0d		4-Feb-11	\$0.00	
FEA59320	Prepare FSM Read-Ahead for HQ	5.0d	7-Feb-11	11-Feb-11	\$0.00	
FEA59340	FSM Read-Ahead Submitted to HQ	0.0d		11-Feb-11	\$0.00	
FEA9230	Evaluate 10% RE Issues for Design Alternatives	40.0d	5-Jan-11	3-Mar-11	\$0.00	
FEA9680	Write 10% Environmental Alternatives Analysis Report	40.0d	5-Jan-11	3-Mar-11	\$0.00	
FEA58770	Write 10% H&H Alternatives Analysis Report	40.0d	5-Jan-11	3-Mar-11	\$0.00	
FEA58780	Write 10% Geomorphology Alternatives Analysis Report	40.0d	5-Jan-11	3-Mar-11	\$0.00	
FEA59350	HQ Reviews FSM Read-Ahead - Calendar Days	45.0d	12-Feb-11	28-Mar-11	\$0.00	
FEA59360	NWS Reviews and Responds to HQ Review Memo	5.0d	29-Mar-11	4-Apr-11	\$0.00	
FEA59370	HQ Reviews NWS Response	3.0d	5-Apr-11	7-Apr-11	\$0.00	
FEA59380	Conduct FSM	0.0d		7-Apr-11	\$0.00	
FEA59390	Draft FSM Comments	10.0d	8-Apr-11	21-Apr-11	\$0.00	
FEA58760	Write 10% Economic Alternatives Analysis Report	40.0d	4-Mar-11	28-Apr-11	\$0.00	
FEA59400	Incorporate and Finalize FSM Response	5.0d	22-Apr-11	28-Apr-11	\$0.00	
FEA59330	Resources for FSM Coordination with HQ	63.0d	7-Feb-11	5-May-11	\$0.00	
FEA59410	Backcheck FSM Response Comments	5.0d	29-Apr-11	5-May-11	\$0.00	
FEA59420	FSM Complete	0.0d		5-May-11	\$0.00	
FEA6340	Prepare Alternative Impact Report	40.0d	29-Apr-11	24-Jun-11	\$0.00	
FEA9110	Conduct Optimization Analysis (Develop Hybrid Alternatives)	15.0d	6-Jun-11	24-Jun-11	\$0.00	
FEA59500	Resources for 10% Alternatives Design/Cost Engineering	205.0d	29-Sep-10	25-Jul-11	\$0.00	
FEA59510	Resources for 10% Alternatives Environmental	205.0d	29-Sep-10	25-Jul-11	\$2,000.00	
FEA59530	Resources for 10% Alternatives Hydro/Hydraulics	205.0d	29-Sep-10	25-Jul-11	\$6,000.00	
FEA59540	Resources for 10% Alternatives Economics	205.0d	29-Sep-10	25-Jul-11	\$2,000.00	
FEA59550	Resources for 10% Alternatives Plan Formulation	205.0d	29-Sep-10	25-Jul-11	\$26,000.00	
FEA59100	Conduct 10% Design for Hybrid Alternatives	20.0d	27-Jun-11	25-Jul-11	\$0.00	
FEA59150	Conduct NEPA Open House and Report	20.0d	27-Jun-11	25-Jul-11	\$0.00	
FEA59110	Review 10% Design for Hybrid Alternatives	5.0d	26-Jul-11	1-Aug-11	\$0.00	
FEA6860	Public Meeting - Preliminary Plans MANDATORY	10.0d	26-Jul-11	8-Aug-11	\$0.00	
FEA59120	Conduct 10% Cost Estimating on Hybrid Alternatives	10.0d	2-Aug-11	15-Aug-11	\$0.00	
FEA58970	Conduct Alternative Analysis on Hybrid Alternatives	20.0d	16-Aug-11	13-Sep-11	\$0.00	
FEA58880	Evaluate Hybrid RE Issues for Design Alternatives	10.0d	14-Sep-11	27-Sep-11	\$0.00	
FEA58890	Write Hybrid Environmental Alternatives Analysis Report	10.0d	14-Sep-11	27-Sep-11	\$0.00	
FEA58910	Write Hybrid H&H Alternatives Analysis Report	10.0d	14-Sep-11	27-Sep-11	\$0.00	

Activity ID	Skagit River General Investigation Study Activity Name	Duration	Current Start	Current Finish	At Completion Total Cost	
FEA58920	Write Hybrid Geomorphology Alternatives Analysis Report	10.0d	14-Sep-11	27-Sep-11	\$0.00	
FEA58980	FY11 Fish and Wildlife Coordination	251.0d	1-Oct-10	30-Sep-11	\$0.00	FY 11
FEA58900	Write Hybrid Economic Alternatives Analysis Report	10.0d	28-Sep-11	12-Oct-11	\$0.00	
FEA58940	Analyze Benefits of Final Alternatives	10.0d	13-Oct-11	26-Oct-11	\$0.00	
FEA58950	Conduct Optimization Analysis	5.0d	27-Oct-11	2-Nov-11	\$0.00	
FEA58960	Hybrid Alternatives Selected	0.0d		2-Nov-11	\$0.00	
FEA6890	Prepare Alternative Formulation Briefing Report	10.0d	3-Nov-11	17-Nov-11	\$0.00	
FEA6900	District Quality Control Review (AFB Report)	15.0d	18-Nov-11	9-Dec-11	\$0.00	
FEA6910	Incorporate District Review Comments (AFB Report)	5.0d	12-Dec-11	16-Dec-11	\$0.00	
FEA10520	Backcheck DQC Review Comments	5.0d	19-Dec-11	23-Dec-11	\$0.00	
FEA6400	Prepare 35% Design	40.0d	3-Nov-11	3-Jan-12	\$0.00	
FEA6930	Prepare ATR Package (AFB Report)	10.0d	27-Dec-11	10-Jan-12	\$0.00	
FEA6940	Submit ATR Package to PCX (AFB Report)	0.0d		10-Jan-12	\$0.00	
FEA6410	Review 35% Design	10.0d	4-Jan-12	18-Jan-12	\$0.00	
FEA9510	Conduct Design Review of 35% LPP Design	10.0d	4-Jan-12	18-Jan-12	\$0.00	
FEA9700	Environmental Evaluation of 35% Alternatives	20.0d	4-Jan-12	1-Feb-12	\$0.00	
FEA6430	Coordinate RE Attorney Products	10.0d	19-Jan-12	1-Feb-12	\$0.00	
FEA6950	PCX Review of AFB Package	20.0d	11-Jan-12	8-Feb-12	\$0.00	
FEA6440	Write Real Estate Plan	5.0d	2-Feb-12	8-Feb-12	\$0.00	
FEA9410	Tentatively Selected NED Plan	0.0d		8-Feb-12	\$0.00	
FEA6420	Prepare RE Gross Fair Market Value Appraisal	20.0d	19-Jan-12	15-Feb-12	\$0.00	
FEA9540	Prepare 35% Design Cost Estimate	20.0d	19-Jan-12	15-Feb-12	\$0.00	
FEA6960	Address ATR Package Comments (AFB Report)	10.0d	9-Feb-12	23-Feb-12	\$0.00	
FEA6970	Comment Resolution Meeting (AFB Report)	2.0d	24-Feb-12	27-Feb-12	\$0.00	
FEA6980	Final ATR Revisions (AFB Report)	5.0d	28-Feb-12	5-Mar-12	\$0.00	
FEA9590	ATR of 35% Design Cost Estimate	15.0d	16-Feb-12	8-Mar-12	\$0.00	
FEA10840	Resources for Alternative Formulation Briefing Report	87.0d	3-Nov-11	12-Mar-12	\$0.00	
FEA10530	Backcheck ATR Comments	5.0d	6-Mar-12	12-Mar-12	\$0.00	
FEA6990	Alternative Formulation Briefing Report Complete	0.0d		12-Mar-12	\$0.00	
FEA9380	Prepare 35% Design Cost Estimate	20.0d	16-Feb-12	15-Mar-12	\$0.00	
FEA9600	Conduct 35% Cost and Schedule Risk Analysis	15.0d	9-Mar-12	29-Mar-12	\$0.00	
FEA9610	Tentatively Selected LPP Plan	0.0d		29-Mar-12	\$0.00	
FEA9390	Address 35% Design ATR Comments	20.0d	9-Mar-12	5-Apr-12	\$0.00	
FEA7600	AFB Read-Ahead Submitted to HQ	20.0d	13-Mar-12	9-Apr-12	\$0.00	
FEA6870	Public Meeting - Plan Selection MANDATORY	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA7120	Prepare Final Draft of Economics Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA7160	Prepare Final Draft of Design Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA7200	Prepare Final Draft of Ecosystem Restoration Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA7240	Prepare Final Draft of Coastal Engineering Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA7280	Prepare Final Draft of Public Involvement Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA7320	Prepare Final Draft of Cost Estimating Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA7360	Prepare Final Draft of Environmental Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA9640	Prepare Final Draft of Real Estate Technical Appendix	10.0d	30-Mar-12	12-Apr-12	\$0.00	
FEA9392	Final ATR Revisions 35% Design	5.0d	6-Apr-12	12-Apr-12	\$0.00	
FEA7130	Review Economics Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7170	Review Design Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7210	Review Ecosystem Restoration Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7250	Review Coastal Engineering Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7290	Review Public Involvement Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7330	Review Cost Estimating Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7370	Review Environmental Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7800	Transmit IEPR Package to Reviewers	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA9650	Review Real Estate Technical Appendix	10.0d	13-Apr-12	26-Apr-12	\$0.00	
FEA7820	Submit IEPR Package	0.0d		26-Apr-12	\$0.00	
FEA9980	Prepare Final Draft of ROD/FONSI	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA10930	Resources for Draft Final Coastal Engineering Appendix	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA10990	Resources for Final Draft of Economics Appendix	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA11000	Resources for Final Draft of Real Estate Appendix	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA11010	Resources for Final Draft of Design Technical Appendix	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA11020	Resources for Ecosystem Restoration Technical Appendix	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA11030	Resources for Public Involvement Technical Appendix	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA11040	Resources for Final Draft of Cost Estimating Appendix	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA11050	Resources for Final Draft of Environmental Compliance Technical Appx	25.0d	30-Mar-12	3-May-12	\$0.00	
FEA7140	Revise Economics Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA7180	Revise Design Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA7220	Revise Ecosystem Restoration Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA7260	Revise Coastal Engineering Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA7300	Revise Public Involvement Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA7340	Revise Cost Estimating Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA7380	Revise Environmental Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA9660	Revise Real Estate Technical Appendix	5.0d	27-Apr-12	3-May-12	\$0.00	
FEA7150	Economics Technical Appendix Complete	0.0d		3-May-12	\$0.00	
FEA7190	Design Technical Appendix Complete	0.0d		3-May-12	\$0.00	
FEA7230	Ecosystem Restoration Technical Appendix Complete	0.0d		3-May-12	\$0.00	
FEA7270	Coastal Engineering Technical Appendix Complete	0.0d		3-May-12	\$0.00	
FEA7310	Public Involvement Technical Appendix Complete	0.0d		3-May-12	\$0.00	
FEA7350	Cost Estimating Technical Appendix Complete	0.0d		3-May-12	\$0.00	
FEA7390	Environmental Technical Appendix Complete	0.0d		3-May-12	\$0.00	
FEA9670	Real Estate Technical Appendix Complete	0.0d		3-May-12	\$0.00	

Activity ID	Skagit River General Investigation Study Activity Name	Duration	Current Start	Current Finish	At Completion Total Cost	
FEA9990	Final Draft of ROD/FONSI Complete	0.0d		3-May-12	\$0.00	
FEA7470	Compile Technical Appendices	5.0d	4-May-12	10-May-12	\$0.00	
FEA7610	HQ Reviews AFB Read-Ahead - Calendar Days	45.0d	10-Apr-12	24-May-12	\$0.00	
FEA7480	Compile Draft Feasibility Report and EIS w/ ROD/FONSI	10.0d	11-May-12	24-May-12	\$0.00	
FEA10540	NWS Reviews and Responds to HQ Review Memo	5.0d	25-May-12	1-Jun-12	\$0.00	
FEA10550	HQ Reviews NWS Response	3.0d	4-Jun-12	6-Jun-12	\$0.00	
FEA7620	Conduct AFB	0.0d		6-Jun-12	\$0.00	
FEA7490	District Quality Control Review (Draft Report)	15.0d	25-May-12	15-Jun-12	\$0.00	
FEA7630	Draft AFB Comments	10.0d	7-Jun-12	20-Jun-12	\$0.00	
FEA7640	Incorporate and Finalize AFB Response	5.0d	21-Jun-12	27-Jun-12	\$0.00	
FEA11080	Resources for AFB Coordination with HQ	81.0d	13-Mar-12	5-Jul-12	\$0.00	
FEA10560	Backcheck AFB Response Comments	5.0d	28-Jun-12	5-Jul-12	\$0.00	
FEA7650	AFB Complete	0.0d		5-Jul-12	\$0.00	
FEA7500	Incorporate District Review Comments (Draft Report)	15.0d	18-Jun-12	9-Jul-12	\$0.00	
FEA10620	Backcheck DQC Review Comments (Draft Report)	15.0d	10-Jul-12	30-Jul-12	\$0.00	
FEA9770	Prepare ATR Package (Draft Report)	10.0d	31-Jul-12	13-Aug-12	\$0.00	
FEA9780	Submit ATR Package to PCX (Draft Report)	0.0d		13-Aug-12	\$0.00	
FEA9790	PCX Review of Draft Report Package	20.0d	14-Aug-12	11-Sep-12	\$0.00	
FEA7830	Conduct IEPR (PCX MIPR for Contract/T.O.)	100.0d	27-Apr-12	18-Sep-12	\$0.00	
FEA7840	IEPR Team Provides Comments	3.0d	19-Sep-12	21-Sep-12	\$0.00	FY 12
FEA9800	Address ATR Package Comments (Draft Report)	15.0d	12-Sep-12	2-Oct-12	\$0.00	
FEA9810	Comment Resolution Meeting (Draft Report)	2.0d	3-Oct-12	4-Oct-12	\$0.00	
FEA9820	Final ATR Revisions (Draft Report)	5.0d	5-Oct-12	12-Oct-12	\$0.00	
FEA10630	Backcheck Final ATR Comments (Draft Report)	10.0d	15-Oct-12	26-Oct-12	\$0.00	
FEA7850	District Reponds to IEPR Comments	30.0d	24-Sep-12	5-Nov-12	\$0.00	
FEA10910	Resources for Draft Report/EIS Compilation	142.0d	4-May-12	27-Nov-12	\$0.00	
FEA10700	Obtain Legal Compliance Certification	20.0d	29-Oct-12	27-Nov-12	\$0.00	
FEA7510	Draft Feasibility Report Complete	0.0d		27-Nov-12	\$0.00	
FEA7860	District Resolves and Incorporates IEPR Comments	15.0d	6-Nov-12	28-Nov-12	\$0.00	
FEA7660	Prepare Policy Review Read-Ahead for HQ	10.0d	28-Nov-12	11-Dec-12	\$0.00	
FEA9830	Prepare EIS Review Package	10.0d	28-Nov-12	11-Dec-12	\$0.00	
FEA10640	Draft Policy Compliance Read-Ahead Complete	0.0d		11-Dec-12	\$0.00	
FEA10650	Review Policy Compliance Read-Ahead	5.0d	12-Dec-12	18-Dec-12	\$0.00	
FEA10320	Resources for IEPR Oversight	173.0d	13-Apr-12	19-Dec-12	\$0.00	
FEA11500	District Backchecks Response to IEPR Comments	15.0d	29-Nov-12	19-Dec-12	\$0.00	
FEA7870	IEPR Complete	0.0d		19-Dec-12	\$0.00	
FEA10660	Backcheck Policy Compliance Read-Ahead	5.0d	19-Dec-12	26-Dec-12	\$0.00	
FEA8060	Obtain Authorization from HQ to Release Draft Report to Public	22.0d	28-Nov-12	28-Dec-12	\$0.00	
A6200	HQ Authorization to Release Draft Report to Public Complete	0.0d		28-Dec-12	\$0.00	
FEA9890	Transmit Draft Report to Federal Register	10.0d	31-Dec-12	14-Jan-13	\$0.00	
FEA9840	Post Notice in Federal Register	0.0d		14-Jan-13	\$0.00	
FEA10670	Transmit Policy Compliance Read-Ahead to HQ	20.0d	27-Dec-12	25-Jan-13	\$0.00	
FEA7670	Policy Review Read-Ahead Submitted to HQ	0.0d		25-Jan-13	\$0.00	
FEA9880	Conduct Public Meeting	2.0d	14-Feb-13	15-Feb-13	\$0.00	
FEA9850	Public Review Period - Calendar Days	45.0d	15-Jan-13	28-Feb-13	\$0.00	
FEA7680	HQ Reviews Policy Review Read-Ahead	40.0d	28-Jan-13	25-Mar-13	\$0.00	
FEA9860	Respond to Public Comments	25.0d	19-Feb-13	25-Mar-13	\$0.00	
FEA7690	Conduct Policy Review Meeting	0.0d		25-Mar-13	\$0.00	
FEA7700	Draft Policy Review Meeting Comments	10.0d	26-Mar-13	8-Apr-13	\$0.00	
FEA10690	Backcheck Response to Public Comments	15.0d	26-Mar-13	15-Apr-13	\$0.00	
FEA9870	Public Review Complete	0.0d		15-Apr-13	\$0.00	
FEA10980	Resources for Public Review Meeting	100.0d	28-Nov-12	22-Apr-13	\$0.00	
FEA11520	Transmit Public Review Comments to IEPR Team	5.0d	16-Apr-13	22-Apr-13	\$0.00	
FEA7710	Incorporate and Finalize Policy Review Response	20.0d	9-Apr-13	6-May-13	\$0.00	
FEA11090	Resources for HQ Policy Review	125.0d	28-Nov-12	28-May-13	\$0.00	
FEA10680	Backcheck Policy Compliance Meeting Comments	15.0d	7-May-13	28-May-13	\$0.00	
FEA7720	Policy Review Meeting Complete	0.0d		28-May-13	\$0.00	
A6380	Incorporate Review Comments into Draft Final Report	50.0d	29-May-13	7-Aug-13	\$0.00	
FEA9900	District Quality Control Review of Draft Final Report	15.0d	8-Aug-13	28-Aug-13	\$0.00	
FEA9910	Incorporate District Review Comments (Draft Final Report)	5.0d	29-Aug-13	5-Sep-13	\$0.00	
FEA10710	Backcheck DQC Review Comments (Draft Final Report)	5.0d	6-Sep-13	12-Sep-13	\$0.00	
FEA9920	Assemble ATR Package (Draft Final Report)	10.0d	13-Sep-13	26-Sep-13	\$0.00	
FEA9930	Submit ATR Package to PCX (Draft Final Report)	0.0d		26-Sep-13	\$0.00	FY 13
FEA9940	PCX Review of Draft Final Report Package	30.0d	27-Sep-13	8-Nov-13	\$0.00	
FEA9950	Address ATR Package Comments (Draft Final Report)	20.0d	12-Nov-13	10-Dec-13	\$0.00	
FEA9960	Comment Resolution Meeting (Draft Final Report)	2.0d	11-Dec-13	12-Dec-13	\$0.00	
FEA9970	Final ATR Revisions (Draft Final Report)	5.0d	13-Dec-13	19-Dec-13	\$0.00	
FEA10720	Backcheck Final ATR Comments	5.0d	20-Dec-13	27-Dec-13	\$0.00	
FEA10730	Prepare Final Report Submittal Package	22.0d	11-Dec-13	13-Jan-14	\$0.00	
FEA10740	Conduct Final District Policy Review of Final Report/Submittal Package	10.0d	14-Jan-14	28-Jan-14	\$0.00	
A6710	Route Final Report for District Approvals	15.0d	29-Jan-14	19-Feb-14	\$0.00	
A6730	Reproduce and Submit Final Report Package to NWD	15.0d	29-Jan-14	19-Feb-14	\$0.00	
A6740	Prepare Transmittal Letter/District Engineer Signs Transmittal Letter	15.0d	29-Jan-14	19-Feb-14	\$0.00	
A6330	District Engineer's Transmittal Letter to NWD Complete	0.0d		19-Feb-14	\$0.00	
FEA10010	District Commander Reviews Final Report	5.0d	20-Feb-14	26-Feb-14	\$0.00	
A6720	District Commander Signs Final Report	0.0d		26-Feb-14	\$0.00	
FEA10920	Resources for Final Report/EIS Reviews	202.0d	29-May-13	19-Mar-14	\$0.00	
FEA10750	NWD Reviews/Transmits Final Report to HQ	20.0d	20-Feb-14	19-Mar-14	\$0.00	
FEA11510	Division Engineer's Transmittal Letter to HQ Complete	0.0d		19-Mar-14	\$0.00	

Activity ID	Skagit River General Investigation Study Activity Name	Duration	Current Start	Current Finish	At Completion Total Cost	
FEA8230	Office of Water Project Reviews Preliminary Assessment (OWPR)	8.0d	20-Mar-14	27-Mar-14	\$0.00	
FEA8240	Prepare for Civil Works Board Review Briefing	7.0d	28-Mar-14	3-Apr-14	\$0.00	
FEA8260	Civil Works Board Review Briefing	0.0d		3-Apr-14	\$0.00	
FEA8270	Obtain Signatures for Environmental Impact Statement (EIS) Filing Letters	5.0d	4-Apr-14	10-Apr-14	\$0.00	
FEA8280	EIS Filing Letters Signed	0.0d		10-Apr-14	\$0.00	
FEA8290	District Compiles and Sends Letters/Report & Files EIS	2.0d	11-Apr-14	14-Apr-14	\$0.00	
FEA8250	OWPR Assessment/Final Policy Review Period	16.0d	28-Mar-14	18-Apr-14	\$0.00	
FEA8310	OWPR Assessment Complete	0.0d		18-Apr-14	\$0.00	
FEA8320	District Responds to OWPR Policy Concerns	5.0d	21-Apr-14	25-Apr-14	\$0.00	
FEA8300	Await Notice Acceptance into Federal Register	13.0d	11-Apr-14	29-Apr-14	\$0.00	
FEA8340	State and Agency (S&A) Review	22.0d	15-Apr-14	14-May-14	\$0.00	
FEA8390	Prepare Addendum to Final Report and Final EIS	14.0d	28-Apr-14	15-May-14	\$0.00	
FEA8420	Final Report / EIS Production and Transmittal	10.0d	16-May-14	30-May-14	\$0.00	
FEA8380	District Provides Responses Significant S&A Concerns	14.0d	15-May-14	4-Jun-14	\$0.00	
FEA8400	Regional Integration Team (RIT) Issues Response Letters for S&A	4.0d	5-Jun-14	10-Jun-14	\$0.00	
FEA8410	Major Subordinate Command (MSC) Response Letters For NEPA	4.0d	5-Jun-14	10-Jun-14	\$0.00	
FEA8430	OWPR Documents and Reviews Findings	3.0d	11-Jun-14	13-Jun-14	\$0.00	
FEA8440	OWPR Provides Report Package to RIT	0.0d		13-Jun-14	\$0.00	
FEA8450	RIT Forwards Findings to Director of Civil Works and Chief of Engineers	4.0d	16-Jun-14	19-Jun-14	\$0.00	
FEA8460	Chief Reviews Report	11.0d	20-Jun-14	7-Jul-14	\$0.00	
FEA8470	Chief Signs Report of the Chief of Engineers	0.0d		7-Jul-14	\$0.00	
FEA8480	Assistant Secretary of the Army, Civil Works (ASA/CW) & OMB Review	47.0d	8-Jul-14	11-Sep-14	\$0.00	
FEA8490	ASA (CW) Signs Record of Decision if not Authorized	0.0d		11-Sep-14	\$0.00	
FEA8500	Feasibility Report Transmittal to Congress	5.0d	12-Sep-14	18-Sep-14	\$0.00	
FEA8510	Feasibility Report to Congress	0.0d		18-Sep-14	\$0.00	FY 14
FEA8070	Prepare for AAR	10.0d	19-Sep-14	2-Oct-14	\$0.00	
FEA8080	Conduct AAR	0.0d		2-Oct-14	\$0.00	
FEA8090	Prepare AAR Draft Meeting Notes	10.0d	3-Oct-14	17-Oct-14	\$0.00	
FEA8100	Review Draft Meeting Notes	5.0d	20-Oct-14	24-Oct-14	\$0.00	
FEA11180	Resources for After Action Review	35.0d	19-Sep-14	7-Nov-14	\$0.00	
FEA8110	Finalize AAR Meeting Notes	10.0d	27-Oct-14	7-Nov-14	\$0.00	
FEA8120	AAR Complete	0.0d		7-Nov-14	\$0.00	
FEA10020	Congressional Review of Report	40.0d	19-Sep-14	17-Nov-14	\$0.00	
FEA10030	Final Report Authorized By Congress	0.0d		17-Nov-14	\$0.00	
FEA58740	Funding Delay until FY11 VOID VOID	0.0d	03-Dec-09 A	03-Dec-09 A	\$0.00	